

Kostensynopse

KG 300

	KOS Nov 2019		KOB April 2022		Diff. KOB-KOS		
	Netto	Brutto	Netto	Brutto	Netto	Brutto	Proz. Abw.
Bereich Erweiterung	270.650,00	322.073,50	332.189,00	395.304,91	61.539,00	73.231,41	123%
Bereich Umbau (inkl. Garage)	317.625,00	377.973,75	751.678,25	894.497,12	434.053,25	516.523,37	237%
Summe KG 300	588.275,00	700.047,25	1.083.867,25	1.289.802,03	495.592,25	589.754,78	184%

KG 400

	KOS Nov 2019		KOB April 2022		Diff. KOB-KOS		
	Netto	Brutto	Netto	Brutto	Netto	Brutto	Proz. Abw.
KG 400 gem. KOB IB Rems/IB Schlüter vom 20.04.2022							
Bereich Erweiterung, HLS	12.859,00	15.302,21	51.714,73	61.540,53	38.855,73	46.238,32	402%
Bereich Umbau, HLS	87.610,50	104.256,50	163.886,50	195.024,94	76.276,00	90.768,44	187%
Bereich Erweiterung, Elt	87.625,00	104.273,75	128.050,00	152.379,50	40.425,00	48.105,75	146%
Bereich Umbau, Elt	149.117,00	177.449,23	287.200,00	341.768,00	138.083,00	164.318,77	193%
Summe KG 400	337.211,50	401.281,69	630.851,23	750.712,96	293.639,73	349.431,28	187%

KG 500

	KOS Nov 2019		KOB April 2022		Diff. KOB-KOS		
	Netto	Brutto	Netto	Brutto	Netto	Brutto	Proz. Abw.
Außenanlagen und Freiflächen (unverändert als Budget)	101.475,00	120.755,25	101.475,00	120.755,25	0,00	0,00	100%

Summe KG 300+400+500

	KOS Nov 2019		KOB April 2022		Diff. KOB-KOS		
	Netto	Brutto	Netto	Brutto	Netto	Brutto	Proz. Abw.
Summe Umbau und Erweiterung	1.026.961,50	1.222.084,19	1.816.193,48	2.161.270,24	789.231,98	939.186,06	177%

Kostenstand: KG 300 Planungsstand vom 25.04.22
 KG 400 HLS Ang. IB Schlüter vom 20.04.22
 KG 400 Elektro Ang. IB Rems vom 20.04.22
 KG 500 Bock Neuhaus+Partner Nov 2019 als Budget